

N2.37

67/14
C

For Month Ending July 31 1948

Monthly Report

ENGINEERINGCenter Jerome

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
		CABINET SHOP				
China Cabinets	7/1/43	5.12	123.88	38	38	17
Cabinet Repairs	7/1/43	.38	2.50	10	10	
Step Ladders	7/3/43	4.08	8.16	2	2	
Section Bents	7/5/43	6.30	120.24	20	20	
Art Screens	7/7/43	2.48	12.43	5	5	
Bed Stand Repairs	7/15/43	.70	.70	1	1	
Tool Box	7/15/43	16.71	16.71	1	1	
Speaker Boxes	7/15/43	11.30	22.61	2	2	
Shot Arc Handles	7/20/43	.012	1.30	54	54	
Sink Cabinets	7/21/43	19.34	174.11	9	9	
Ventilator	7/21/43	111.93	111.93	1	1	
Sink Cabinets	7/21/43	14.30	50.73	3	3	
Tables Drilled	7/22/43	.087	1.00	36	36	
Bridge Rails	7/23/43	.034	.40	30	30	
Desk Boards	7/24/43	.53	22.25	22	22	
		707.1	707.97	228	228	17

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE: OUTSIDE CAREWORK

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	17	80	\$75,000.00
On Utilities			

OPERATION OF UTILITIES: ELECTRIC

Average Number of Employees: Water Supply _____ Sewage Disposal _____ Electrical 4

Est. Value Materials Used: Water Supply _____ Sewage Disposal _____ Electrical \$75.72

Gallons Water Used This Month _____ Per Capita Water Consumption _____

REFRIGERATION:

Number of Service Calls 80 Number Repair Jobs 80 Ave. Total Number Employees 8

Number of Units Inspected and Serviced This Month 275 + 80

Units Not Operating: (give number and size) None

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

For Month Ending July 31 1943

Monthly Report

ENGINEERINGCenter Torres

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
MAINTENANCE SHOP						
Hospital Boiler Room	6/29/43	100%	7/7/43	100%	100%	3
Hospital Mess Hall	7/7/43	100%	7/7/43	100%	100%	3
Cement Walk	7/20/43	100%	7/23/43	100%	100%	3
Hospital Laundry	7/23/43	100%	7/23/43	100%	100%	4
Hospital Exhaust Fan	7/23/43	100%	7/23/43	100%	100%	4
SS-13-A	7/23/43	100%	7/23/43	100%	100%	2½
Wash. #20	7/23/43	100%	7/27/43	100%	100%	3
PSA Barn	7/26/43	100%	7/30/43	100%	100%	23
Internal Security Off.	7/28/43	100%	7/28/43	100%	100%	1
Guard House	7/28/43	100%	8/5/43	100%	100%	5
SIGN PAINTER'S SHOP						
Hospital Signs	7/27/43	100%	7/27/43	100%	100%	3
Office Service Signs	7/28/43	100%	7/28/43	100%	100%	3
OUTSIDE CARPENTER SHOP						
Block 36 S Barracks	6/22/43	75%	10/11/43	100%	100%	85
Potato Cellar	7/30/43	2%	10/11/43	100%	20%	15

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

SHOP

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	115	25	\$130.00
On Utilities	134	4	151.41

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply _____ Sewage Disposal _____ Electrical _____

Est. Value Materials Used: Water Supply _____ Sewage Disposal _____ Electrical _____

Gallons Water Used This Month _____ Per Capita Water Consumption _____

REFRIGERATION:

Number of Service Calls _____ Number Repair Jobs _____ Ave. Total Number Employees _____

Number of Units Inspected and Serviced This Month _____

Units Not Operating: (give number and size) _____

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

For Month Ending July 31 1943

Monthly Report

ENGINEERINGCenter Jerome

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
<u>DRAINAGE</u>						
Drainage Contract 035-1-224-5	11/15/42	50%	11/31/43			None
Right-of-way Clearing (Drainage)	11/15/42	45%	12/31/43			40
Roads & Bridges	4/1/43	25%	12/31/43	25%	20%	19
Street & Road Main.	6/3/43	100%	7/31/43	2%	5%	4
<u>WATERWORKS</u>						
Blk. 35 Personnel Bldg.	6/29/43	80%	7/31/43	90%		7
Service Station	7/17/43	100%	7/26/43	100%		7
Maintenance Shop	6/21/43	100%	7/6/43	100%	100%	7
<u>BUILDINGS & GROUNDS MAINTENANCE SECTION</u>						
Sanitation	Oct. 2, '43	Continuing		100%	100%	18
Sanitary Maintenance	Oct. 1943	Continuing		100%	100%	14
Ground Maintenance	Dec. 1943	95%	Sept. 1943	100%	100%	50
Lumber Stacking	June 1943	50%	Oct. 1943	None	None	25 FT

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

PLUMBING

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	130	4	60.00
On Utilities	1	6	45.00

OPERATION OF UTILITIES: Plumbing

Average Number of Employees: Water Supply 7 Sewage Disposal 10 Electrical none

Est. Value Materials Used: Water Supply \$41.00 Sewage Disposal \$10.00 Electrical none

Gallons Water Used This Month 31,701,000 Per Capita Water Consumption 131 gal. per day

REFRIGERATION:

Number of Service Calls _____ Number Repair Jobs _____ Ave. Total Number Employees _____

Number of Units Inspected and Serviced This Month _____

Units Not Operating: (give number and size) _____

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract

Work on Drainage Contract was shut down July 9 to July 26 so the right-of-way clearing crews could get ahead.

Right-of-way Clearing

More men were hired for right-of-way clearing, and a tree doner was obtained to supplement the clearing crews. Two bulldozers were operated by evancess.

Road and Bridges

Bridge No. 6 over Big Bayou was completed and open to traffic. Two small bridges No. 26 and No. 27 were completed; one half mile of Deep Elm Road was leveled and smoothed down. Two and half (2½) miles of gravel was placed on Deep Elm Road. Material was ordered for bridges No. 1 and No. 2.

Road & Street Maintenance

Two and half (2½) miles of Deep Elm Road was turned over to Maintenance Crews.

WAR RELOCATION AUTHORITY

Budget Bureau No. 13-RO 35
Approval Expires: 6/30/44

ENGINEERING

For Month Ending _____ 194 _____

Monthly Report

Center _____

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed	
				Per Cent Ordered	Per Cent Delivered		
		CURRENT COSTS					
	Date	Cost per unit	Total cost	ordered	delivered		
Ong Houseware	7/16	.08	.08	1	1	19	
Potato Sifts	7/26	2.01	40.00	2	2		
Supply Box	7/27	7.45	7.45	1	1		
Tee Truck Bed	8/5	20.40	20.40	1	1		
Packing Boxes	8/6	1.00	500.00	500	500		
Bull Bait Teeth	8/10	1.00	2.00	2	2		
Filling Traps	8/10	.44	2.20	10	10		
Packing Boxes	8/14	1.00	445.00	400	400		
Fly Traps	8/10	1.00	100.00	100	100		
Packing Boxes	8/25	6.71	194.60	19	19		
Packing Boxes	8/25	9.10	36.70	4	4		
Repair Truck Body	8/25	6.00	6.00	1	1		
				(809)	(809)		
			TOTAL \$1719.41 output for month of August.				
		CONSTRUCTION					
Block 14-B Barracks	6/22	90%	Oct. 11,'43	100%	100%	20	
Potato Cellar	7/20	100%	Oct. 11,'43	100%	100%	10	
Center Garage	8/2	100%	Nov. 1,'43	100%	90%	15	
Auditorium	8/25	85	Feb. 28,'45	100%	50	20	

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED This Month	DEVELOPED Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	17	20	\$75.00
On Utilities			

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply _____ Sewage Disposal _____ Electrical _____

Est. Value Materials Used: Water Supply _____ Sewage Disposal _____ Electrical _____

Gallons Water Used This Month _____ Per Capita Water Consumption _____

REFRIGERATION:

Number of Service Calls 11 Number Repair Jobs 10 Ave. Total Number Employees 4

Number of Units Inspected and Serviced This Month 175 + 65

Units Not Operating: (give number and size) None

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

For Month Ending Aug. 31 19443

Monthly Report

ENGINEERING

Center Jerome

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS Per Cent Ordered Per Cent Delivered		Ave. No. Evacuees Employed
		SANITATION MAINTENANCE				
Sanitary Maintenance	Oct. 1942	Continuing		100%	100%	14
Sanitation	Oct. 1942	Continuing		100%	100%	20
Ground Maintenance:						
Block #36	Aug. 1943	95%	Sept. '43	100%	100%	10
Block #24	Aug. 1943	75%	Sept. '43	100%	100%	8
Warehouse Area	Aug. 1943	100%	Aug. '43	100%	100%	12
Blk. #27	Aug. 1943	80%	Sept. '43	100%	100%	8
Blk. #37	Aug. 1943	100%	Aug. 1943	100%	100%	12
		ELECTRICAL SHOP				
(Nurses' Hospital quarters)	7/30	100%	8/6	0	0	7
Judo Stage Blk. 22 Tournament	8/19	100%	8/20	0	0	6
Hospital Fans	7/22	100%	8/16	0	0	6
Blk. 36 Personnel Apt.	8/30	95%	9/16	90%	90%	6
		DRAINAGE				
Drainage Contract CWS-X-WRA-3	11/15/42	65%	12/31/43			None
Right-of-Way Clearing Drainage	11/10/42	48%	12/31/43			30
Roads & Bridges	4/1/43	26%	12/31/43	30%	25%	12
Street & Road Main.	8/1/43	100%	8/31/43	5%	5%	4

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

SHOP

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	128	23	\$100.00
On Utilities	143	4	77.35

OPERATION OF UTILITIES: ELECTRICAL

Average Number of Employees: Water Supply _____ Sewage Disposal _____ Electrical 4

Est. Value Materials Used: Water Supply _____ Sewage Disposal _____ Electrical \$159.09

Gallons Water Used This Month _____ Per Capita Water Consumption _____

REFRIGERATION:

Number of Service Calls _____ Number Repair Jobs _____ Ave. Total Number Employees _____

Number of Units Inspected and Serviced This Month _____

Units Not Operating: (give number and size) _____

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract

Work on Drainage Contract was shut down about 20 days on account of no. Right-of-way.

Right-of-way Clearing

30 men were working on Right-of-way clearing. The tree dozer and the two bulldozers were in garage for repairs for 20 days.

Road & Bridges

Bridge No. 18, 19, 20, and 21 were installed and constructed during the month.

Road & Street Maintenance

An electric magnet was run over the streets of the Center to pick up all loose nails. A grader was run over all the streets of the Center. Two and half miles of Deep Elm Road was bladed three times during the month.

MAINTENANCE:

PLUMBING

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	107	2	\$92.22
On Utilities	12	14	\$15.98

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 7 Sewage Disposal 10 Electrical _____

Est. Value Materials Used: Water Supply \$36.00 Sewage Disposal \$10 Electrical _____

Gallons Water Used This Month 24,845,800 Per Capita Water Consumption 105 gal.
per day

REFRIGERATION:

Number of Service Calls _____ Number Repair Jobs _____ Ave. Total Number Employees _____

Number of Units Inspected and Serviced This Month _____

Units Not Operating: (give number and size) _____

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

During this month, emergency sewage pump, was moved from its temporary location to a permanent location at permanent disposal plant. This will enable all sewage to be pumped into sedimentation tank in event of power failure. The old emergency sewage pit was filled to better sanitary condition.

A number of fire hydrants were repaired. It was necessary to replace both leather and bronze seat. The leather seat were deeply embedded with gravel and metal particles.

All repairs were made with materials on hand and with no difficulties.

For Month Ending Sept. 30 194 3

Monthly Report

ENGINEERINGCenter Jamaica

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Serial 88478 Maintenance Shop		100%		100%	100%	Completed
Serial 88478 Maintenance Shop	No	00%	No	00%	00%	Not to be built
Serial No. 88476 Personnel Apt. Bldg 34	6/22/43	98%	10/10/43	100%	100%	10
Serial No. 88916 Center Garage	8/2/43	70%	11/1/43	100%	100%	10
Serial No. 88963 Gym-Auditorium	6/23/43	5%	2/25/43	100%	20%	20
Serial No. 100382 Leaves Office Bldg 34		100%		100%	100%	Completed
Serial No. 88394 SERVICES station		100%		100%	100%	Completed
Warehouse #13 Sweet Potato House	9/1/43	98%	9/26/43	100%	100%	12
Serial No. 98800 Garbage Can Wash Stn.						Not Started
Serial No. 100386 Kitchen Purser Str.		100%		100%	100%	Completed
Serial 100386 Slaughter House						Not Started
Drainage Contract CEN -X-282-3	11/15/43	58%	12/31/43	-	-	None
Serial No 88814 Roads & Bridges	4/1/43	35%	12/31/43	50%	50%	12
Right-of-way Clearing	11/10/43	55%	12/31/43	-	-	15
Root Cellar Roof Ventilator Mess Halls	7/30/43	95%	10/15/43	100%	97%	10
Serial No. 84783 Personnel Apt. Bldg. 34	Four F. L. L. Houses relocated and 10 Apt. Bldg. Block 24 (Personnel)			Under \$1,000		Completed
Pump House	9/22/43	100%	9/25/43	100%	100%	10 Completed

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	118	8	85.38
On Utilities	25	14	46.76

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 7 Sewage Disposal 10 Electrical 7
 Est. Value Materials Used: Water Supply 34.00 Sewage Disposal 8 Electrical 7
 Gallons Water Used This Month 83,169,300 Per Capita Water Consumption 109 gal.

REFRIGERATION:

Number of Service Calls 42 Number Repair Jobs 32 Ave. Total Number Employees 4
 Number of Units Inspected and Serviced This Month 275 + 42
 Units Not Operating: (give number and size) NONE
 Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Roads & Bridges Bridges No. 34 was installed, lumber for Bridge No. 10 was delivered.

Drainage Contract. Draglines were shut down 14 days. No Right-of-way. Three Draglines on job. Right-of-way clearing - Three bulldozers down about 15 days during month - All working on the 30th. One bulldozer hired. Operator worked 10 days during month. - one bulldozer with operator with operator hired for two weeks. Right-of-way clearing progressing satisfactory at end of month.

Road & Street Maintenance. All streets and roads, were bladed during the month.

Cabinet Shop Employees 15 - Made 926 orders...Value \$1658.82

Remodeling Mass Hall Block #23. Started 9/15/43 Finished 9/30/43...Completed Worked 10 men.

For Month Ending Oct. 31 194 3

Monthly Report

ENGINEERING

Center JEROME

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Drainage Contract ORA-X-WRA-3	11/15/42	73%	12/31/43	-	-	None
Right-of-Way Clearing Drainage	11/10/42	50%	12/31/43	-	-	25
Road & Bridges Construction	4/1/43	38%		55%	30%	15
Serial #112586 Motor Pool						Not Started
Serial #95963 Gym-Auditorium	3/25/43	7%	2/28/44	100%	25%	7
Serial #L-41-27373 Mass Hall Awning						Not Started
Serial #107768 Canning Factory						Not Started
Serial #86476 Personnel Apt. Bldg. 36	6/22/43	100%	10/10/43	100%	100%	Completed
Serial # L-41-27187 Sweet Potato House	9/1/43	100%	9/26/43	100%	100%	Completed
Serial #98200 Garbage Wash Rack						Not Started
Serial #100390 Slaughter House						Not Started
Serial #95916 Center Garage	8/2/43	90%	11/1/43	100%	100%	10
Root Cellar	7/30/43	95%	10/15/43	100%	97%	10
Serial #109695 13 Chicken Houses	10/1/43					Not Started
Serial #109658 8 Brooder Houses	10/1/43					Not Started

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	7	15	\$33.34
On Utilities	4	24	\$243.00
Maintenance on Grounds	9	40	\$402.71

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 6 Sewage Disposal 12 Electrical 6
 Est. Value Materials Used: Water Supply 36.00 Sewage Disposal 15.00 Electrical 202.00
 Gallons Water Used This Month 18,854,800 Per Capita Water Consumption 99

REFRIGERATION:

Number of Service Calls 128 Number Repair Jobs 16 Ave. Total Number Employees 4
 Number of Units Inspected and Serviced This Month 144
 Units Not Operating: (give number and size) None
 Explain why units not operating, how long idle, etc. None

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract - Three draglines working everyday on Oct. 13 the 2½ yard dragline was moved off the job. On Oct. 25, a one yard dragline was moved on job. Total of three yard machines on job.

Right-of-way Clearing - Two bull-dozer worked all month with hired operators - One bull-dozer with evacuee operator worked 10 days during the month. Right-of-Way Clearing satisfactory

Bridges and Roads - Bridge No. 10 a 36 foot post bent bridges built during month. Two concrete pipe culverts laid - Bridge No. 35 and 36 - Pile driver working on Bridge No. 1 at Highway.

Bridge and Road Maintenance - All road were bladed during the month -- All tractor in shop at end of month.

Cabinet Shop - Employees - 15 -- Made 231 orders. Value \$655.63

For Month Ending NOV. 30 194 3

Monthly Report

ENGINEERINGCenter JEROME

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Drainage Contract OMM-X-WRA-3	11/15/42	77%	12/31/43			none
Right-of-Way Clearing Drainage	11/10/42	55%	12/31/43			25
Road & Bridges Construction	4/1/43	40%	12/31/43	60%	35%	15
Motor Pool Area Serial No. 112586	11/1/43	20%	12/31/43	90%	10%	5
TIRE Changing & Greas- ing Bldg. Ser. #112602	11/16/43	10%	12/31/43	95%	15%	8
Mess Hall Awning Serial #L-41-27373				100%		Not Started
GYM-AUDITORIUM Serial No. 95963	8/25/43	20%	2/8/44	100%	35%	7
Canning Factory Serial No. 107768	8/30/43	5%	EXTENDED	80%	10%	3
Garbage Wash Rack Serial No. 98200	8/2/43	5%	EXTENDED	90%	10%	4
Slaughter House SERIAL NO. 100390						Not Started
Center Garage Serial No. 95916						Completed
Root Cellar Serial No. L-41-27448	8/2/43	10%	EXTENDED	80%	75%	5
13 Chicken Houses Serial No. 109695	10/1/43	5%	12/31/43	60%		3
8 Brooder Houses Serial No. 109658	10/1/43	5%	12/31/43	60%		3
Motor Pool Office Serial No. 112570	11/16/43	5%	12/31/43	80%	15%	6
Bridges in Blocks Serial No. 117394				100%		Not Started
Addition to Chimneys Serial No. L-41-27468				100%		Not Started
Sinks & Troughs in Mess Hall 36 SERIAL NO. 116202	11/10/43	100%	11/29/43	100%	100%	Completed

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	237	42	219.45
On Utilities	133	20	282.00
Ground Maintenance	3	35	1.96

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 6 Sewage Disposal 12 Electrical

Est. Value Materials Used: Water Supply 42.00 Sewage Disposal 10.00 Electrical

Gallons Water Used This Month 18,394,700 Per Capita Water Consumption 99 per day

REFRIGERATION:

Number of Service Calls 82 Number Repair Jobs 12 Ave. Total Number Employees 4

Number of Units Inspected and Serviced This Month 94

Units Not Operating: (give number and size) None

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract - 3 one yard draglines working everyday on excavation until Nov. 17 when one dragline was moved off of job.

Right of way Clearing - One bulldozer (B-8) worked all month. One bulldozer (TD-14) worked seven days during month - R/W Clearing satisfactory.

Bridges and Roads - Finished driving piles for Bridge No. 1 and No. 2. Bridge No. 8 a 25 foot post bent bridge was built.

Bridge and Road Maintenance - All tractors and motor patrol in shop during month. Signs are being put up at all bridges. Deep Elm Road was dragged. Maintenance crew hauling gravel and placing in holes on roads.

Motor Pool Area - 250', 15" pipe was installed. 75% of area graded and ready for gravel surfacing.

Cabinet Shop - 15 employees, 43 jobs completed; valued \$560.28

For Month Ending Dec. 1943

Monthly Report

ENGINEERING

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Center Jerome

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Average no. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Drainage Contract						
DEM X-WRA-3	11/15/43	73%	12/31/43			None
Right-of-way	11/10/43	18%	12/31/43			25
Clearing for Drainage						
Road and Bridge						
Construction	4/1/43	45%	12/31/43	65%	38%	15
Motor Pool Area	11/1/43	70%	12/31/43	100%	50%	5
Serial No. 112586						
Tire Changing &	11/16/43	75%	12/31/43	100%	90%	10
Greasing Building						
Serial No. 112609						
Mess Hall Awnings						
Serial No. L-41-27373				100%		Not started
Gymnasium-Auditorium	8/25/43	40%	2/28/43	100%	55%	11
Serial No. 95963						
Canning Factory	8/30/43	5%	Extended	80%	10%	No work
Serial No. 107768						
Barge Wash Rack	8/2/43	5%	"	90%	10%	No work
Serial No. 98200						
Slaughter House						
Serial No. 120390						Not started
Root Cellar	8/2/43	10%		80%	75%	No work
Serial No. L-41-27448						
Chicken Houses (13)	10/1/43	8%	12/31/43	60%		3
Serial No. 109695						
Brooder Houses (8)	10/1/43	8%	12/31/43	60%		3
Serial No. 109658						
Motor Pool Office	11/16/43	5%	12/31/43	80%	15%	No work
Serial No. 112570						
Bridges in Blocks						
Serial No. 117394				100%		Not started
Addition to Chimneys				100%		Not started
Serial No. L-41-27468						

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	140	43	\$168.00
On Utilities	70	20	324.70

OPERATION ~~Maintenance~~:

Average Number of Employees: Water Supply 7 Sewage Disposal 12 Electrical 10
 Est. Value Materials Used: Water Supply \$50 Sewage Disposal \$20 Electrical \$254.70
 Gallons Water Used This Month 18,767,500 Per Capita Water Consumption 91 gal.

REFRIGERATION:

Number of Service Calls 25 Number Repair Jobs 9 Ave. Total No. Employees 4
 Number of Units Inspected and Serviced This Month. 34
 Units Not Operating: (give number and size) None
 Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract-2 Draglines working on average of 20 days

Right-of-way clearing-One bulldozer (d-8) worked 9 days, bulldozer (TD-14) worked 16 days.

Bridges and Roads-The erection of Bridge No. 1 and No. 2 has been going on. Bridge No. 17 and 18 have been started.

Bridge and Road Maintenance-Some of the roads in the area and Center have been dragged. Road Maintenance crew hauling gravel and placing same in holes in road.

Motor Pool Area-Grading finished, and gravel surfacing about 40% in place.

Cabinet Shop-15 employees, 27 jobs completed, valued at \$529.06.



For Month Ending Jan. 194 4

Monthly Report

ENGINEERING

Center JEROME

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Drainage Construct OEM-X-WRA-5	11/15/42	82%	6/30/44			None
Right-of-Way Clearing	11/10/42	60%	6/30/44			17
Roads & Bridges Construction	4/1/43	50%	6/30/44	65%	50%	15
WPB 88814						
Motor Pool Area						
WPB 112586	11/1/43	75%	12/31/43	100%	60%	10
Tire Changing & Greas- ing Building	11/16/43	85%	Extended	100%	92%	10
Serial No. 112609						
Mess Hall Awnings						Not Started
Serial No. I-41-27373				100%		
Gymnasium-Auditorium						
Serial No. 95963	8/25/43	45%	2/28/44	100%	59%	11
Canning Factory						
Serial No. 107768	8/30/43	5%	Extended	90%	12%	No work
Garbage Can Wash Rack						
Serial No. 98200	8/2/43	5%	Extended	90%	10%	No work
Slaughter House						
Serial No. 100390	1/18/43	2%		80%	0	2
Root Cellar						
Serial No. I-41-27448	8/2/43	10%		80%	75%	No work
Motor Pool Office						
Serial No. 112570	11/16/43	15%	Extended	80%	20%	10

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	289	46	250.00
On Utilities	157	22	318.00

GROUND MAINTENANCE 1 18

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 6 Sewage Disposal 12 Electrical 10

Est. Value Materials Used: Water Supply 60.00 Sewage Disposal 12.00 Electrical 298.00

Gallons Water Used This Month 18,777,100 Per Capita Water Consumption 89 gal. per day

REFRIGERATION:

Number of Service Calls 42 Number Repair Jobs 3 Ave. Total Number Employees 3

Number of Units Inspected and Serviced This Month 45

Units Not Operating: (give number and size) None

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract - 2 one yard draglines working on excavation.

R/W Clearing - one bulldozers (D-8) worked about 20 days. One bulldozer (TD-14) worked about 10 days. One bulldozer (D-7) worked about 5 days. Work progressing satisfactory at end of the month. Worked 17 men.

Bridges & Roads - Bridge No. 2 complete erection earth work yet to do. Bridge No. 1 about 50% complete. Pipe for Bridge No. 38 laid complete. Worked 15 men.

Motor Pool Area - Work held up on account of delivery of gravel. Fence started, 2/3 of area covered with gravel. Worked 10 men.

Cabinet Shop - 15 employees, 23 jobs complete, valued at \$948.11

PROJECT WORKER

Date January 31, 1944

Division	Section	Cost Acc't No.	\$12.00		\$16.00		\$19.00		Total
			Male	Female	Male	Female	Male	Female	
PROJECT MANAGEMENT		1000							
LEGAL		1200				1			1
REPORTS									
Admin. Report & Document		1300			1	1			2
Center News		1300			4	6	4		14
		1400				33	33		66
	Sub. Total				46		37		83
	Percentage				55%		45%		
ADMINISTRATIVE MANAGEMENT									
Office-Ass't Project Dir.		2000					1		1
Office Services		2200			3	7	1	1	12
Personnel		2300			1	4		3	8
Statistics		2400							
Supply		2500							
Procurement		2520				2			2
Postal Service		2530			7	1	1	1	10
Mess Management		2600			286	590	117	1	994
Finance		2700						1	1
Budget & Account		2720					1	4	5
Cost Acc't- Prop. Cont'l & Warehouse		2730			13	29	20	9	71
Evacuee Property		2800				4			4
	Sub. Total								
	Percentage				947		161		1108
					85%		15%		
OPERATIONS									
Office-Ass't Project Dir.		3000						1	1
Engineering		3200				1			1
Design & Drafting		3220			2		3		5
Irr.-Drainage & Roads		3230			36	1	11		48
Construction		3240	1		165	26	38		230
Maintenance		3244		1	150	62	3		216
Agriculture		3300			214	15	25		254
Industry		3400			163		21	1	185
Motor Pool		3520			59		6		65
Motor Repair		3530			35	1	7		43
Fire Protection		3600			33		4		37
	Sub. Total		2			963		120	1085
	Percentage		1%			88%		11%	
COMMUNITY MANAGEMENT									
Office-Ass't Project Dir.		4000							
Division Overhead		4100				1	1		2
Community Government		4150				1	1		2
Education		4300			5	41	12	10	68
Hospital		4411			30	75	23	3	131
Hospital Mess		4420			13	18	3		34
Hospital-Social Welfare		4472.3				3			3
Welfare		4500			2	12	1	2	17
Housing		4580			6	4	2		12
Internal Security		4600			23	1	2		26
Activities		4700			14	5	4	1	24
Analysis		4750							
	Sub. Total					254		65	319
	Percentage					80%		20%	
RELOCATION		5100			5	13	1	4	23
	Sub. Total					18		5	23
	Percentage					78%		22%	
*BUSINESS ENTERPRISE		4900			52	47	21	7	127
	Sub. Total					99		28	127
	Percentage								
	GRAND TOTAL		2			2228		388	

*Business Enterprise not included in total.

(As of January 31, 1944)

2618 - Total

\$12.00 \$16.00 \$19.00

1% 85% 14%

WRA-235

WAR RELOCATION AUTHORITY

Budget Bureau No. 13-R035

Approval Expires: 6/30/44

For Month Ending FEB. 1944 Monthly ReportE N G I N E E R I N G

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Center JEROME

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Average no. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Drainage Contract OEM-X-WRA-3	11/15/42	84%	6/30/44			None
Right-of-Way Clearing	11/10/42	65%	6/30/44	100%	95%	17
Roads & Bridges Construction WPB 88814	4/1/43	55%	6/30/44	75%	55%	15
Motor Pool Area WPB 112586	11/1/43	90%	12/31/43	100%	80%	15
Tire Changing & Greasing Building Serial No. 112609	11/16/43	90%	Extended	100%	100%	10
Mess Hall Awnings Serial No. L-41-27373	2/ 1/44	35%	No Date	100%	100%	Volunteer-Labor
Gymnasium-Auditorium Serial No. 95963	8/25/43	60%	2/28/44	100%	65%	20
Canning Factory Serial No. 107768	8/30/43	5%	Extended	90%	12%	No work
Garbage Can Wash Rack Serial No. 98200	8/ 2/43	5%	Extended	90%	10%	No work
Slaughter House Serial No. 100390	1/18/43	2%		80%	0%	No work
Root Cellar Serial No. L-41-27448	8/ 2/43	10%		80%	75%	No work
Motor Pool Office Serial No. 112570	11/16/43	45%	Extended	100%	100%	9

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This month	Total To Date

C-0137
(OVER)

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	320	46	\$ 313.00
On Utilities	147	19	\$ 260.00

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 6 Sewage Disposal 12 Electrical 10

Est. Value Materials Used: Water Supply \$60.00 Sewage Disposal \$50.00 Electrical \$150.00

Gallons Water Used This Month 18,332,800 Per Capita Water Consumption 93

REFRIGERATION:

Number of Service Calls 44 Number Repair Jobs 6 Ave. Total No. Employees 2

Number of Units Inspected and Serviced This Month. 50

Units Not Operating: (give number and size) None

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract - 3 one-yard Draglines working on Job. Handicapped by high water.

Right-of-Way Clearing - 2 Bulldozers worked about 20 days. Work progressing satisfactorily for the type of weather we are having.

Roads and Bridges - Bridge No. 1 95% complete

Motor Pool Area- Work held up on account of delayed delivery of gravel and of rainy weather. Fence about 50% complete.

Cabinet Shop - 15 Employees 41 jobs completed - valued at \$676.51

Budget Bureau No. 13-R035
Approval Expires: 6/30/44

Monthly Report

E N G I N E E R I N G

Center Jerome

[illegible]

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	97	56	\$100.00
On Utilities	31	12	407.00
Ground Maintenance	4	50	15.00

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 7 Sewage Disposal 11 Electrical _____
 Est. Value Materials Used: Water Supply 92.00 Sewage Disposal 5.00 Electrical _____
 Gallons Water Used This Month 18,605,300 Per Capita Water Consumption 97

REFRIGERATION:

Number of Service Calls 41 Number Repair Jobs 6 Ave. Total No. Employees 1
 Number of Units Inspected and Serviced This Month. 47
 Units Not Operating: (give number and size) None
 Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contract - High water and heavy rain slowed work but progress satisfactory.

Right-of-way Clearing - Progress satisfactory for weather. One Bull Dozer working 20 days.

Roads & Bridge construction - Bridge No. 17, No. 51, No. 1 complete. 60' of 30" pipe laid and 80' of 36" pipe laid.

Road Maintenance - All roads bladed during month. Roads in fair shape. Gravel was placed in soft places. Hand rail was replaced on Bridge #32.

Motor Pool - All surfacing has been placed and transportation section is using it. Fence is not complete.

Cabinet Shop - 15 employees. 7 jobs completed, valued at \$65.75.

For Month Ending April 30 194 4

Monthly Report

ENGINEERINGCenter Jerome

CONSTRUCTION: Buildings, Irrigation, Drainage, Roads.

Name or Type of Project	Date Started	Per Cent Completed	Est. Date of Completion	MATERIALS		Ave. No. Evacuees Employed
				Per Cent Ordered	Per Cent Delivered	
Drainage contract OEM - 10 - WRA 3	11/15/42	90%	6/30/44			None
Right of Way Clearing	11/10/42	75%	6/20/44	100%	100%	35
Roads & Bridges WPB 88814	4/ 1/43	70%	6/30/44	100%	100%	34
Motor Pool Area WPB 112586	11/ 1/43	99%	3/ 1/44	100%	100%	None Work dis- continued
Gymnasium-Auditorium WPB 95963	8/23/43	97%	2/28/44	100%	95%	41 Work dis- continued
Ship. Boxes & cratings WPB 125867	4/ 1/44	70%	6/30/44	100%	100%	53
Canning Factory WPB 102768	8/30/43					Work dis- continued
Garbage Can Wash Rack WPB 98200	8/30/43					Work dis- continued
Slaughter House WPB 100390	1/18/43					Work dis- continued
Root Cellar WPB L-41-27448	8/ 2/43					Work dis- continued

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This Month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	90	7	77.00
On Utilities	47	12	314.80

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 4 Sewage Disposal 11 Electrical 7
 Est. Value Materials Used: Water Supply 100.00 Sewage Disposal 2.50 Electrical 212.30
 Gallons Water Used This Month 17,256,200 Per Capita Water Consumption 95

REFRIGERATION:

Number of Service Calls 10 Number Repair Jobs 11 Ave. Total Number Employees 1
 Number of Units Inspected and Serviced This Month 21
 Units Not Operating: (give number and size) None

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

Drainage Contrast - High water and heavy rain slowed work, but work will be completed as scheduled.

Right of Way - Progress slow because of bad weather, but satisfactory under condition.

Roads & Bridge Construction - Bridges No. 11, No. 49 and No. 7 completed during month.

Road Maintenance - All roads bladed during month. Gravel was replaced on trash dump road and Road No. 6 (hog farm road).

Motor Pool Area - Complete and in use by Transportation Section. No further construction will be required.

Cabinet Shop - 30 employees. 7 jobs completed, valued at \$8074.70.

Ground Maintenance - 50 employees. 10 jobs completed.

Gymnasium-Auditorium - 97% completed. Work on this project to be discontinued.

Budget Bureau No. 13-R035
Approval Expires: 6/30/44

E N G I N E E R I N G

Center **JEROME**

[illegible]

AGRICULTURAL LAND DEVELOPMENT: Clearing, Levelling, etc.

Type of Project	Date Started	% Done	Est. Date of Completion	Ave. No. Evacuees Employed	ACREAGE DEVELOPED	
					This month	Total To Date

MAINTENANCE:

	Number of Jobs Done	Ave. Total Number Employees	Est. Value of Materials Used
On Buildings	105	26	\$100.00
On Utilities	46	23	\$425.00
Ground Maintenance	4	40	none

OPERATION OF UTILITIES:

Average Number of Employees: Water Supply 6 Sewage Disposal 11 Electrical 3

Est. Value Materials Used: Water Supply \$40.00 Sewage Disposal \$5.00 Electrical

Gallons Water Used This Month 20160300 Per Capita Water Consumption 108

REFRIGERATION:

Number of Service Calls 36 Number Repair Jobs 19 Ave. Total No. Employees 2

Number of Units Inspected and Serviced This Month. 36

Units Not Operating: (give number and size) none

Explain why units not operating, how long idle, etc.

COMMENTS: (Discuss here any unusual or significant developments this month in construction, land development, maintenance, operation of utilities and refrigeration; problems, or difficulties encountered in getting materials, labor or equipment; etc. Use additional sheet if necessary.)

NOTE: Work was stopped on drainage contract and right of way clearing June 1, 1944.

Roads and Bridges Construction: Bridge No. 50, No. 52, No. 54, No. 62, No. 42, No. 45, and No. 63 were constructed this month. Bridge No. 24, and No. 58 culverts were relaid.

Road Maintenance: The Center streets were bladed twice this month. All of the project roads were bladed at least once. 100 tons of gravel was placed in bad spots on the roads.

Cabinet shop: Completed five jobs, employed 23 evacuees, total cost of these jobs \$1,329.71 for the month